

Cardiff School Rebuild Timeline

April
2020

Construction Resumes on Entire Site

After a 3-month delay due to a lawsuit filed against the district, and upon receiving unconditional approval from the National Park Service, all work on the entire Cardiff School site resumes, inclusive of the auditorium building, outdoor assembly steps and playfields.

June-August
2020

Summer Work

While all other work continues on the site, construction of a safer and more efficient drop-off/pick-up and parking lot area as well as the renovation of two classrooms attached to the administration building occurs.

August 25
2020

First Day of the 2020-2021 School Year

The new drop-off/pick-up and parking lot area is completed and K and 1st grade students return to campus in the old portables while 2nd grade students remain at Ada Harris. Construction continues on the new buildings and entire site.

Early December
2020

New Buildings Completed

Construction of new buildings is completed and staff prepares to move into new classrooms.

Winter Break
2020-21

Move to New Classrooms

All K and 1st grade students are moved from the portables into the new classrooms and 2nd grade students move from Ada Harris into new Cardiff classrooms.

January-June
2021

Removal of Portables/Final Site Construction

Once the old portables are removed, the remainder of the site work, landscaping and hard-court play area will be completed.

June
2021

Project Complete

A beautiful new Cardiff School campus is ready to welcome future generations of Cardiff students.

